

185 151

MONTHLY PROGRESS REPORT ON IMPLEMENTATION OF TRIBAL SUB-PLAN REPORT FOR THE MONTH OF
Nov, 1999.

(Rs. in lakhs)

S No.	Name of Scheme	Physical Target	Financial outlay	Progress during the month		Progressive achievement		Remarks
				Physical	Financial	Physical	Financial	
1	2	3	4	5	6	7	8	9
1	Primary Health Care	Continuing works	210.00		12.56		89.41	For want of land
		1. CHC Nancowry bldg.(Phase-I)		---		13%		
		2. Expansion of PHC bldg. At Katchal		---		6%		
		3. 8T- II & 6T-I qtrs. at CHC Nancowry		1%		86%		
		4. Sub-Centre building at Luxi		---		99%		
		5. Sub-Centre building at Englei		---		---		
		6. 1T-IV, 12T-II & 8T-I qtrs. at Teressa Island		2%		94%		
		7. 2 T-II and 2 T-I qtrs. for PHC Katchal		---		---		
		8. Repair of 3Nos. Sub-Centre buildings		2Nos.		2Nos.		
		New Works						
		1. New Sub-Centre building at Enam		---		---		
		2. C.H.C Nancowry (Phase-II)		---		---		
		3. Mortuary building for CHC Nancowry		---		---		
		4. 1T-IV & 2T-II qtrs. at Dugong Creek						
		5. Repair of 1T-II & 1T-III at Nancowry		---		---		
		6. Repair of 3 Nos. Sub-Centre buildings		---		---		
2.	Strengthening of District Hospital	Continuing works	88.00		2.05		18.59	
		1. 4 T-IV, 10T-II & 8T-I qtr at Car Nicobar		1%		94%		
		New Works						
		1. OPD Block with Blood bank at Car Nicobar		---		---		
		2. R/R of Hospital bldg. at Car Nicobar		---		---		
3.	Planned Families by 2000AD	1. Registration of tribal girls under the scheme	35.00		---		35.00	
		Total	333.00		14.61		143.00	