

Name of Sector : Ports and Lighthouses.

Report for the Month of January 2000.

(Rs. In Lakhs)

S.N o	Name of Scheme	Physical Target for 1999- 2000	Annual Plan Financial Outlay/RE 99-2000	PROGRESS DURING THE MONTH		PROGRESSIVE ACHIVEMENT		Remarks If any
				Physical	Financial	Physical	Financial	
CONTINUING SCHEMES								
	(Scheme No.14)							
	Construction of PCT, P/Hall, Cargo shed at various islands.	i) Const./Exten. Of Passenger Hall, Cargo shed & PCT at Katchal, Kamorta, Chowra, Teressa & Kundul etc.	Nil	-	2.55	98%	2.73	Work completed except water supply work in progress.
		ii) Construction of Transit Accommodation at Chowra Teressa & Kundul.	2.00	-	0.00	89%	0.94	Kondul : Completed. Teressa : Work compited except Electrification. Chowra : land not available hence work not takenup.
	(Scheme No.15)							
II	Providing additional Berthing facilities	i) Conducting Survey and Investigation for Const.of jetty at Pillomilo Pilopanja,Pilobhabi,Kopenheat & Trinket.	10.00	-	0.11	45%	5.23	Hydrographic Survey works at: Pilobhabi, Trinket & Pilomilo. Kopen Heat , Pilopanja completed.Wind, wave observations are being carried out at Pilobhabi & Pillomillo.
III		ii) S & I for Providing New Jetties in A & N Islands,Little Nicobar Chowra & Teressa.	10.00	-	0.32	25%	2.85	Hydrographic survey at Teressa completed. Procurement of survey instrument taken up.