6 Conservation	\ D 1 1						
and Monitoring I of Fisheries Resources	a) Purchase of speed boats	2.00	Tender floated.		Tender floated.		
,	b) POL for running & maintenance of boats & vehicles.	0.20	Expenditure incurred towards maintenance of boats/vehicles.	0.15	Expenditure will be incurred towards maintenance of boats/vehicles.	0.15	
	c) Salary for plan post	3.80	Expenditure incurred towards salary	1.86	Expenditure incurred towards salary	1.86	7/-
Re-organisation t	a) Construction of three ype -II and five type -V quarter at Car Nicobar	0.50	Land identified/allotted. Estimates sent to Admn. for approval.		Land identified/allotted. Estimates sent to Admn. for approval.		-
	a) Construction of one ype -I and one type -II quarter at Katchal	2.00	Superstructure work in progress	2.60	Work in progress.	2.60	
	c) Construction of rain water harvesting structure at Nancowri.	2.00	Estimate approved by Admn.	•	Estimate approved by Admn.		-
	Provide fencing at lepartmental land at loncowri.	1.00	Estimate to be prepared by A.P.W.D.		Estimate to be prepared by A.P.W.D.		-
	e) Construction of official building and approach coad to fisheries complex, Katchal.	0.50	Estimate to be prepared by A.P.W.D.	•	Estimate to be prepared by A.P.W.D.		-
	Salary for plan post	3.20	Expenditure incurred towards salary.	1.58	Expenditure incurred towards salary.	1.58	-
TOTAL		31.65		7.18		7.18	

Director of Fisheries

Swift1/O/