

SI	Issues	Extract of Minute	Action Taken/Status as on 22.03.2014
		<p>received the funds for the purpose. The A&N Administration has also given land for this purpose.</p> <p>Action to be taken by Ministry of Civil Aviation</p>	<p>of assessing the market value for the buildings/ structures/ crops/ plantation/ trees, if any, standing on the land to be acquired for glide path, for payment of compensation to each tenant having interest in the land before taking the possession of land.</p> <p>The compensation amount for acquisition of 1.5 acres of land required for installation of Glide Path at Port Blair Airport has been deposited by the AAI on 19.02.2013 and the said land has already been handed over to Airport Authority of India.</p> <p>The issue was recently discussed in a meeting held under the Chairmanship of Secretary, Ministry of Civil Aviation on 30.04.2013, wherein the Chairman, AAI stated that the work related to construction of terminal building will be taken up shortly by AAI and the Instrument Landing System (Glide Path) will be commissioned within 3 months time.</p> <p><i>Integrated Passenger Terminal Building: AAI Board in its meeting held on 10.07.2013 accorded Administrative approval & Estimate Sanction for Rs. 373.59 crore for construction of new integrated passenger terminal Building. Land measuring 10.56 acres has been taken possession of by AAI. Environmental Clearance has been received, working drawing has been submitted by consultant and scrutinized by AAI. Tendering process is to</i></p>