

**DETAILS OF DEPOSIT WORKS GIVEN TO ALHW BY DEPARTMENTS FROM 2003-2010 ( MARCH-2010) AND STATUS AS ON  
31.07.2010**

(Rs. in lakhs)

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

**PORT MANAGEMENT BOARD**

1	Construction of alternative new jetty at Inter Island vessels at Safed Balu at Teressa	399.00	30.12.05	--	399.00	16.01.06	① DPR cleared by MoS subjected to Environment clearance. ① Project presented to MoEF on 29.10.2009. ① Additional studies sought by	37.55	① DPR cleared by MoS subject to Environment clearance. ① Project presented to MoEF on 18.08.2010. ① minutes of the meeting awaited	37.55	
2	Development of Katchal Harbour for berthing of mainland ships	421.00	30.12.05	--	421.00	16.01.06	MOEF. ① Consultants were requested for action plan. ① Show cause Notice issued to be consultant.	81.78	① Show cause Notice issued to the consultant.	81.78	