

**MINUTES OF PLAN REVIEW MEETING HELD BY CHIEF
SECRETARY IN THE CONFERENCE HALL OF SECRETARIAT
AT 3:00 PM ON 25.08.2010 AND 26.08.2010**

At the outset the Chief Secretary welcomed all the participants and reviewed department-wise physical and financial progress upto June 2010 under Annual Plan 2010-11.

The list of participants at the review meetings is annexed.

Following decisions was taken in the meetings.

APWD

- ❖ Complete cost benefit analysis of Korong Nallah Project by October, 2010.
- ❖ Thirteen water treatment plants under construction should be completed by 31.03.2011. The list of water treatment plants is enclosed.
- ❖ Forty-two partially covered habitations should be made fully covered habitations as per drinking water norms fixed by Department of Drinking Water Supply by March, 2011. List of 42 habitations enclosed.
- ❖ Priority should be given for completion of twenty-six quarters under construction at Mayabunder and be completed during Annual Plan 2010-11.
- ❖ Secretary (H&E) should monitor the construction of quarters with APWD on quarterly basis.
- ❖ The Ministry of Minority Affairs has accorded "in principle" approval for construction of ITI at Car Nicobar. APWD to work on preparation of design, estimate etc. to start the work immediately on receipt of funds.