


PROGRESS REPORT FOR THE MONTH OF SEPTEMBER 2010
WORK SANCTIONED AND IN PROGRESS

PROFORMA-I

Circle : CC No.I
Division : M.I.D, APWD, Hut Bay

SL. NO	Name of Sector	Name of Scheme / work	Estimate cost(Rs. In lakhs)	Sanctioned No.& Date	Plan Out Lay	STIPULATED DATE OF		Expenditure		Financial Progress			Physical Progress				BE 2010-11	RE 2010-11	Target Date of completion	Remarks
						start	completion	Expr. Up to March of Previous Year (03/2010)	Expt. Up to previous month during current year	Expt. During the month	Expt.during the year (10+11)	Total Expt. up to date (9+12)	As on 03-2010	Total up to last month	During the month	Total progress				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
MH: 4225 AAJVS																				
1	AAJVS	C/o. 20 bedded Wards for Ongese at PHC,RK PUR, L/Andaman.	109.29	AAJVS No. 1-3/AAJVS/2008/04 dated 07/04/08				44.27	54.99		54.99	99.26		95%	4%	99%			30/8/10	Work completed and handed over
2	AAJVS	Construction of Guest House at Dugong Creek.	102.15	WS/9-3/CE/2009/2207 dtd 21/5/09 for RS. 102.15.732/-				20.31	51.09		51.09	71.40		90%	9%	99%			30/8/10	Work completed and handed over
								64.58	106.08		106.08	170.66								


M.I.D. Hut Bay