


PROGRESS REPORT FOR THE MONTH OF JUNE 2010
WORK SANCTIONED AND IN PROGRESS

PROFORMA- I

Circle : CC No.I
 Division : M.I.D, APWD, Hut Bay

SL. NO	Name of Sector	Name of Scheme / work	Estimate cost(Rs. in lakhs)	Sanctione No.& Date	Plan Out Lay	STIPULATED DATE OF		Expnditure		Financial Progress			Physical Progress				BE 2010-11	RE 2010-11	Target Date of completion			
						start	completion	Expr. Up to March of Previous Year (03/2010)	Expt. Up to previous month during current year	Expt. During the month	Expt.during the year (10+11)	Total Expt. up to date (9+12)	As on 03-2010	Total up to last month	During the month	Total progress						
MH: 4225 AAJVS																						
1	AAJVS	C/o. 20 bedded Wards for Ongese at PHC,RK PUR, L/Andaman.	109.29	AAJVS No. 1-3/AAJVS/2008/04 dated 07/04/08				44.27		54.99		99.26		65%	30%	95%		30/6/10	Work completed			
2	AAJVS	Construction of Guest House at Dugong Creek	107.6	WS/9-3/CE/2009/2207 dtd 21/5/09 for RS.				20.31		51.09		71.40		40%	40%	80%		31/7/10	Finishing work in progress			
								64.58		106.08		170.66										


 Sd/-
 Member, P. V. D., Hut Bay