

From page

238.

The proposal is for administrative approval and expenditure sanction to revised estimate costing Rs.40,56,600/-plus Rs.4,66,509/- D.C. for construction of Nicobareese Home at South Point, Port Blair(PhaseI).

239

The original estimate amounting to Rs.26,81,352/- including D.C. was sanctioned during 1992(Page 26/cor). There is an increase of about 59.28% over and above original estimate. The justifications for increase items-wise furnished in the form CPWD-4 enclosed alongwith the estimate donot substantiate the abnormal increase. It is observed that though the plinth area of the building has been reduced from 655.30 sq.m to 547.40 sq.m, the total cost against the item No.1 has been increased to Rs.15,38,194/- from Rs.2,45,738/-.The increase is due to increase in the rate from Rs.375/- to Rs.2810/- per sq.mt. The reasons for increase in the rates of items have not been furnished. New items have also been included in the revised estimate as a result the revised cost of the estimate has increased considerably. The detail justification for increase item-wise may be furnished to examine the proposal.

240.

The work stated to have been carried out through Contractor. The regularisation of transactions of the contract may also be furnished along with the copies of documents relating to the contract.

21/3/95
21/3

एन० पी० पिल्लै
N. P. Pillai
लेखा अधिकारी (वित्त)
Accounts Officer (Fin.)

P.S./CS
Secy (Fin)

राजिंदर सिंह
R. D. Kapur
आयुक्त - व - सचिव (वित्त)
Commissioner - cum - Secretary (Fin)

राजेंद्र सिंह (भा.प.)
RAJINDER SINGH, IAS
सचिव
22/3/95
Secy (Fin)

22/3/95
22/3/95

22/3

22.3.75

20/3

CS's Cell

क्रमांक
SI No.
दिनांक
Received on
दिनांक
Despatched on

2095/2716
22/3/95
6/2095/2716
22/3/95