

**TAILS OF DEPOSIT WORKS GIVEN TO ALHW BY DEPARTMENTS FROM 2003-2010 (MARCH-2010) AND STATUS AS
31.07.2010**

of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision 19.05.2010
				Amount	Date	Physical	Financial	Physical	Financial	
MANAGEMENT BOARD										
Construction of native new at Inter Island Islands at Safed at Teressa	399.00	30.12.05	--	399.00	16.01.06	① DPR cleared by MoS subjected to Environment clearance. ① Project presented to MoEF on 29.10.2009. ① Additional studies sought by	37.55	① DPR cleared by MoS subject to Environment clearance. ① Project presented to MoEF on 18.08.2010. ① minutes of	37.55	
Development of Harbour for ing of land ships	421.00	30.12.05	--	421.00	16.01.06	MOEF. ① Consultants were requested for action plan. ① Show cause Notice issued to be consultant.	81.78	the meeting awaited ① Show cause Notice issued to the consultant.	81.78	