


PROGRESS REPORT FOR THE MONTH OF SEPTEMBER 2010
WORK SANCTIONED AND IN PROGRESS

PROFORMA-

D.I
 APWD, Hut Bay

of Scheme / work	Estimate cost(Rs. In lakhs)	Sanctione No.& Date	Plan Out Lay	STIPULATED DATE OF		Expenditure		Financial Progress			Physical Progress				BE 2010-11	RE 2010-11	Target Date of completion	Remarks
				start	completion	Expr. Up to March of Previous Year (03/2010)	Expt. Up to previous months during current year	Expt. During the month	Expt.during the year (10+11)	Total Expt. up to date (9+12)	As on 03-2010	Total up to last month	During the month	Total progress				
3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
0 bedded Wards for e at PHC,RK PUR, aman.	109.29	AAJVS No. 1-3/AAJVS/2008/04 dated 07/04/08				44.27	54.99		54.99	99.26		95%	4%	99%			30/8/10	Work completed and handed over
uction of Guest at Dugong Creek.	102.15	WS/9-3/CE/2009/2207 dtd 21/5/09 for RS. 1.02.15.732L				20.31	51.09		51.09	71.40		90%	9%	99%			30/8/10	Work completed and handed over
						64.58	106.08		106.08	170.66								


 Officer In-charge
 Water Irrigation Division
 P. W. D. Hut Bay