


**PROGRESS REPORT FOR THE MONTH OF JUNE 2010**  
WORK SANCTIONED AND IN PROGRESS

PROFORM

No.1  
D, APWD, Hut Bay

Name of Scheme / work	Estimate cost(Rs. In lakhs)	Sanction No.& Date	Plan Out Lay	STIPULATED DATE OF		Expenditure		Financial Progress			Physical Progress				BE 2010-11	RE 2010-11	Target Date of completion	
				start	completion	Expr. Up to March of Previous Year (03/2010)	Expt. Up to previous month during current year	Expt. During the month	Expt.during the year (10+11)	Total Expt. up to date (9+12)	As on 03-2010	Total up to last month	During the month	Total progress				
20 bedded Wards for PHC at PHC,RK PUR, Daman.	109.29	AAJVS No. 1-3/AAJVS/2008/04 dated 07/04/08				44.27		54.99		99.26		65%	30%	95%			30/6/10	Work completed
Construction of Guest house at Dugong Creek.	107.6	WS/9-3/CE/2009/2207 dtd 21/5/09 for RS.				20.31		51.09		71.40		40%	40%	80%			31/7/10	Finishing work in progress
						64.58		106.08		170.66								

  
 Sd/-  
 Member Engineer  
 Member Engineer  
 Member P. W. D., Hut Bay