

# DETAILS OF DEPOSIT WORKS GIVEN TO APWD BY DEPARTMENTS FROM 2003-2013

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 31/12/2014	
					Amount	Date	Physical	Financial
TRIBAL WELFARE (AAJVS)								
PBSD, Port Blair								
1	Renovation of AAJVS Office building at Secretariat complex (civil works).	9.85	19/03/2008	12 months	9.85	19/03/2008	① Work completed.	2.54
Workshop Division, Port Blair								
1	Renovation of IEI to AAJVS Office Building at Secretariat Complex, Port Blair.	2.27	WS/9-3/CE/2011-12/103 dt. 11/01/12				① Work completed.	1.78
E & M								
	A/A & M/O IEI for Ongnee Huts , Guest House & other Non-Residential Building at dugong Creek during 2014-15	1.29	WS/9-3/CE/2014-15/239 dt. 23/03/15	6 months	0.00		① Sanctioned	
MID, Hut Bay								
1	Construction of 20 bedded ward for Onges at PHC, R.K.Pur, Little Andaman.	109.29	31/03/2008	16/01/2010	109.29	31/03/2008	① Work completed.	99.26
2	Construction of 07 Type-II and 03 Nos. Type-I (S/S) Qtrs. at Dugong Creek. (revised cost Rs.207 lakhs)	82.35	No. 395 dt. 12/01/06	15 months	82.35	13/01/2006	① Work cancelled by the AAJVS and balance amount of Rs. 42,61,837/- has been deposited to AAJVS vide cheque No. J123487 for Rs. 42,61,837/-	0.00
3	Construction of proposed Guest House at Dugong Creek.	102.16	WS/9-3/CE/09/2207 dt. 21/05/09	12/11/2010	102.16	17/12/2009	① Work completed.	71.40
4	Construction of Proposed Guest House at Dugong Creek, Little Andaman. SW: Furnishing.	5.42					① Work completed.	3.20
5	Repair of Cyclonic Damages of Guest House at Dugong Creek.	0.91					① Work completed.	0.30
6	Repair and Renovation of Community Hall at Dugong Creek, Little Andaman.(Revised Estimate Sanctioned)	3.24	WS/9-3/CE/2013-14/969 dt. 08/07/13		0.00		① Work completed. (100%)	10.17
7	Renovation of 26 Nos. Onges Hut at Dugong Creek, Little Andaman.	23.12	WS/9-3/CE/2012-13/24 dt. 02/01/13		0.00		① Work completed and final bill will be settled. (100%)	0.00
8	Construction of proposed Play Ground at Dugong Creed, Little Andaman.	52.33	No. 5-3/AAJVS/2003/1104 dt.22/02/14		0.00		① Tender cancelled and open on 14.11.2014.	0.00