

Sl.No	Name of Scheme	Physical Target for 1999- 2000	Annual Plan Financial Outlay/BE 99-2000	PROGRESS DURING THE MONTH		PROGRESSIVE ACHIVEMENT		Remarks If any
				Physical	Financial	Physical	Financial	
II. NEW SCHEMES								
	(Scheme No.16)							
1	Development of harbour in A & N Islands.	Shore protection work at Campbell Bay.	5.00	-	-	-	-	Proposal sent to Deputy Commissioner, Car Nicobar for obtaining clearance.
	(Scheme No.18)							
2	Construction/ Extension of ferry jetties & providing foreshore facilities in A & N Islands.	Const.of jetties at Bambooka Makkachua, Kopenheat, Tillongcha ng, Munak & Trinket.	2.00	-	-	-	-	Estimate for Pilobhabhi submitted to Chief Secretary vide ALHW/TECH/6(14)/98 dt. 20.10.98. Reminder sent to Chief Secretary vide No. ALHW/Tech / 6 (10) / 99 dt. 12.08.99
	(Scheme No.19)							
1	Const. of Wharf / jetties for Mainland & Inter Islands Vessels	Construction of jetty at Car Nicobar.	21.00	-	-	-	-	Sanctioned vide No. 24-351/98- TR (206) dt. 28.09.99
	(Scheme No.20)							
2	Special Repairs to Cargo Handling Equipments.	Special Repairs to Cargo Handling Equipments at Campbell Bay.	5.00	-	0.10	-	0.78	Work in Progress.
		Total	55.00		1.09		8.25	

105

14