

QUARTERLY PROGRESS REPORT UNDER T S P UP TO MARCH, 96

Name of the Sector - Education

Sl.No.	Name of Scheme	Annual Plan 1995 - 96		Progress upto March, 96		Remarks
		Physical Target	Approved Outlay (Rs. in lakhs)	Physical	Financial upto 3/96	
1.	2.	3.	4.	5.	6.	7.
1.	Early Childhood Care and Education.	1. Opening of Pre-Primary School-5 2. Appointment of Pre-Primary teacher-5 3. Appointment of Part time Ayah-5 4. Purchase and SS of furniture, RCCPS Cassettes, snacks, toy etc.	4.500	Sanctioned obtained for 5 Nos. Not appointed. --- do --- Snacks provided and toys purchased	4.72	
2.	Elementary Education.	1. Opening of PS - 4 Nos. 2. Opening of NFE Centre - 5 Nos. 3. Upgradation of PS to HS- 2 Nos. 4. C/O PS buildings - 5 Nos. 5. C/O CR - 6 Nos. 6. C/O Lavatories - 2 Blocks. 7. C/O Type-II Qtrs - 8 Nos. C/O Type-I Qtrs - 8 Nos. 8. C/O Play Field - 2 Nos. 9. Completion of ongoing work. 10. Creation of Post.	176.710	List of schools finalised and awaited for approval. - do - - do - Estimate sanctioned 5 Nos. Estimate sanctioned 7 Nos. Estimate sanctioned 1 No. Estimate sanctioned 20 Nos. Estimate sanctioned 10 Nos. ----- 1 PS in completed & 2 PS is in progress, 10 class room completed & 15 in progress, 5 Qtrs, completed & 2 Toilet completed. Not created.	59.90	
3.	Secondary Education.	1. Upgradation of MS to SS - 1 No. 2. C/O Class rooms - 4 Nos. 3. C/O Toilet - 2 Nos. 4. Completion of ongoing works. 5. Renovation of building - 2 Nos. 6. Appointment of staff. 7. Creation of new posts.	88.300	Sanctioned not received Estimate sanctioned 2 Nos. 8 Classroom completed & 10 in progress, 3 Science Lab. completed. ----- Not Appointed. Not created.	206.92	
4.	Adult Education.	1. Enrolling of Adult learners - 500 Nos. 2. Reviving & Maintenance Nos JSH S 3. Opening of 1 No JMS. 4. Purchasing of different items.	0.800	500 Maintained	1.36	