

172

172

# Physical and Financial progress Report of Deposit Work of

| S. No. | Name of Work | Ref. of estimate<br>if cost sanctioned<br>by the executive<br>secretary<br>date AATVS P/B for | Ref. of fund Physical<br>deposited<br>Financial<br>by the executive<br>secretary<br>date AATVS P/B for<br>upto 31/9/6 |
|--------|--------------|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|
|--------|--------------|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|

| 1   | 2                                                                                                                                              | 3                                                           | 4          | 5               |
|-----|------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------|------------|-----------------|
| 1)  | Special repair of engine bulis (5 Nos) at South Bay, Little Andaman during 94-95 and 95-96.                                                    | IX-6/AATVS/IN 94/<br>35 dt 26-4-95<br>for Rs. 1,70,000/-    | 1,70,000/- | 85%<br>1,64,297 |
| 2)  | Construction of Poultry shed at Dugong creek, Little Andaman.                                                                                  | U/S.                                                        | - Nil -    |                 |
| 3)  | Providing piped water supply to Residential and Non-Residential building at Dugong creek, Little Andaman.                                      | U/S.                                                        | 2,42,525/- | 38,5            |
| 4)  | Annual Running and Maintenance of Residential and Non residential building at Dugong creek, Little Andaman during 94-95 & 95-96.               | IX-6/AATVS/TO-<br>94/35 dt<br>26-4-95 for<br>Rs. 1,75,000/- | 1,75,000/- | 49,             |
| 5)  | Construction of 1 no type I quarter for AATVS at South Bay, Little Andaman.                                                                    | G.O. No 316<br>dt 27-12-94<br>for Rs. 2,44,820/-            | 1,59,000/- |                 |
| 6)  | Running and Maintenance of Residential building at South Bay Little Andaman during 94-95/95-96.                                                | IX-6/AATVS/TO/<br>94/35 dt 26-4-95<br>for Rs. 1,70,000/-    | 1,70,000/- |                 |
| 7)  | Construction of 1 no type II quarter for Plantation Incharge at Dugong creek, Little Andaman.                                                  | G.O. No 540<br>dt 27-3-96<br>for Rs. 4,64,240/-             | 4,64,240/- |                 |
| 8)  | Re-construction of 6 nos cage huts at South Bay, Little Andaman S.O.S. - Re-construction of 1 no hut.                                          | U/S.                                                        |            |                 |
| 9)  | Special repair of transit guard House at Hilt Bay, Little Andaman.                                                                             | U/S.                                                        |            |                 |
| 10) | Construction of Foot Path 2 on a length of 218 m at South Bay, Little Andaman. 11) Construction of Kitchen block at South Bay, Little Andaman. |                                                             |            |                 |