

378

ACTION TAKEN REPORT ON THE DECISIONS TAKEN DURING THE REVIEW MEETING HELD ON 20<sup>th</sup> November 2015 TO REVIEW THE DEPOSIT WORKS OF  
AAJVS WITH APWD

SN	PARTICULARS	Resolution of 29.07.2015	Program Action taken as on 20/11/2015
I	<b>Strait Island</b>		
i)	Retaining Wall/Toe Wall: It was informed that an amount of Rs. 2,10,24,262/- was sanctioned for construction of 500 Mtr.-Retaining Wall and Toe Wall at Strait during 2013-14 through APWD. It was decided that APWD shall furnish the progress of the work including the expenditure thereon to the Department of Tribal Welfare	Executive Engineer, CD-I, APWD, Port Blair requested for sanction of Rs. 90.00 lakhs for making final payment to contractor so that the structure is handed over. Since the Directorate of Tribal Welfare does not have funds under capital head, the payment may be made out of Grant-in-Aid of AAJVS	The request of APWD for release of Rs.90.00 lakhs is under consideration and funds shall be released <sup>as soon as</sup> in the Revised Estimates for 2015-16 in the month of <del>January 2016</del> <sup>is received from Planning / Fin Deptts.</sup>
ii)	Septic Tanks: It was informed that out eight septic tanks, three had already been constructed by APWD and the construction of the remaining five were yet to be undertaken. The representative of APWD was asked to take up the construction of the remaining five septic tanks on priority basis and complete the same to avoid any inconvenience to the Andamanese families.	The Executive Engineer intimated that they have erected three plastic septic tanks and renovated one existing RCC septic tank. Two houses have been connected with one tank which will suffice the need. There is no need for further septic tanks.  Secretary (TW) asked Executive Engineer to submit necessary proposal accordingly.	Work completed  APWD shall submit <del>work</del> Completion Report and Utilization Certificate to AAJVS within 15 days. ✓
iii)	Repair/Maintenance of, residential buildings : As the buildings constructed at Strait Island through APWD were reported to be inhabitable for want of minor repairs/maintenance, it was decided that the buildings constructed be made habitable in a month's time for their occupation to save the Departments from avoidable criticism from any quarters. It was also decided that APWD shall complete the following works on priority basis: a) Re-furbishing of newly constructed 11 houses and Police quarters.	APWD to undertake necessary repairs and hand over the buildings within one month for occupancy. Necessary estimates to be furnished by APWD for repair of guest house  The Executive Engineer intimated that an estimate for Rs.23.53 lakhs was submitted to AAJVS for repair of the 08 existing houses. Based on request from AAJVS, the work has been executed. The department have requested for release of funds. APWD was asked to complete minor repair works pending in the 08 houses and submit revised estimates for expenditure sanction	AAJVS has deposited an amount of Rs.23.53 lakhs <sup>to APWD</sup> on 26/08/2015 <sup>for the said work.</sup>  APWD shall complete <del>all</del> the minor repair works within 20 days and submit <del>work</del> <sup>report</sup> completion and utilization certificate. •