• • •			5 Centring and shutbring including strutting, propping etc. and removal of form for	
<u> </u>	1	0	a) Foundations footings, bases of columns etc. for mass concrete. Sqm 19.04 200.	.00 3808 (20)
			b) Walls (any thickness) including attached pilasters, butteresses, plinth and string courses etc. Sqm 159.95 275.	.00 43987.08
			Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering - All work upto plinth level	
			a) aggregate 20 mm nominal size) Cum 15.561 9500	0.00 147829.50
			7 Reinforced cement concrete work in walls (any thickness), including attached pilasters, buttresses, plinth and string courses, fillets, columns, pillars, piers, abutments, posts and struts, etc. upto floor five level excluding cost of centring, shuttering finishing and reinforcement.	
		8	1:1.5:3 (1 Cement : 1.5 coarse sand : 3 graded stone aggregate 20 mm nominal size) Reinforcement for R.C.C. work including straightening,	0.00 223324.80
			cutting, bending, placing in position and binding all complete.	.00 149845.23
			a) Thermo-Mechanically Treated bars. kg 3329.894 45.	UU 149840.23
			9 Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc. in layers not exceeding 20cm in depth: consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m Cum 84.600 70.0	.00 5922.00
			10 Providing and fixing PVC pipe 50 mm dia for weep holes mtr 17.750 150	0.00 2662.50
			11 12 mm cement plaster of mix:	
			a) 1:4 (1 cement : 4 fine sand) Sqm 57.30 160	644659.99
				644660.00
			(Rupees Six Lakhs Forty Four Thousand Six Hundred Sixty Only)	
			ABSTRACT :- "D"	
			SW:- Construction of RCC Retaining wall of 03 mtr height for a lengt Island MB No . 2436 page No, Agreement No:-80/A/EE/CD-I/PB/08-09	h 16 mtr at Strait
			1 Earth work in excavation over areas (exceeding 30cm in depth. 1.5m in width as well as 10 sqm on plan) including disposal of excavated earth, lead upto 50m and lift upto 1.5m; disposed earth to be levelled and neatly dressed Cum 108.00 160	0.00 17280.00
" n			All kinds of soil Cum 144.00 120	0.00 17280.00
			2 Earth work in excavation in foundation trenches or drains (not exceeding 1.5 m in width or 10 sqm on plan) including dressing of sides and ramming of bottoms, lift upto 1.5 m, including getting out the excavated soil and disposal of surplus excavated soil as directed, within a	
THE RESIDENCE AND A TOTAL PROPERTY OF THE PARTY.		The Park of the Park	lead of 50m.	THE RESERVE OF THE PARTY OF THE