

DETAILS OF MEASUREMENTS

(Central PWD Code Paragraph - 81)

Name of work.....

Details of work	No.	Measurements			Quantity
		L	B	H	
<u>2000/14</u> <u>14.45.1</u> Distengung with oil bound washable distemper					
Inside Room $[3.8 + 3.8] \times 2.2 \times 15.30$	15.30	3.0			$\approx 45.90 \text{ Sqm}$
Room Paint / Open Space	14.45	3.0			≈ 13.35
Sitting Slab Inside		12.0	0.45		≈ 5.40
Dolet (Chair)		2.5	2.0	1.20	≈ 12.48
Deduct doors & Windows	$\frac{1}{2} \times 3 \times 1.60 \times 1.50$				≈ 3.60
Door	$\frac{1}{2} \times 2 \times 2.00 \times 2.60$				≈ 1.30
					<u>72.23</u> <u>Sqm</u> <u>77.20</u>
<u>2000/15</u> <u>11.36</u> Providing and framing 1st quantity Ceramic glazed tiles					
Per Tiles was	2 x 7.20	0.90			$\approx 12.96 \text{ Sqm}$
Total am					
- deduct door -	2 x 0.80	0.90			≈ 1.44
					<u>11.52</u> <u>Sqm</u> <u>Sqm</u> <u>11.50</u>
<u>2000/16</u> <u>11.39</u> Providing rectified glazed Ceramic floor tiles					
	2 x 1.50	1.20			$\approx 3.60 \text{ Sqm}$
<u>2000/17</u> <u>14.54.1</u> Painting with Synthetic emul.					
Per 84 gal	2 x 1.50	0.90			$\approx 3.00 \text{ Sqm}$
- ch -	1 x 1.00	0.90			≈ 0.90
Per door	2 x 1.25	2.00	2.60		$\approx 6.50 \text{ Sqm}$
Wood	2 x 3	1.60	1.50		≈ 14.40
Carried over	2 x 0.60	1.20			≈ 1.44
					<u>26.24</u> <u>Sqm</u> <u>26.20</u>