

ABSTRACT :- "A"

SW:- C/o RCC retaining wall 02 mtr height at Strait Island (Ph-I) MB No.2302

Page No. 25 to 26

Agreement No:-38/A/EE/CD-I/PB/07-08

1	Clearing jungle including uprooting of rank vegetation, grass, brush wood, trees and saplings of girth upto 30 cm measured at a height of 1 m above ground level and removal of rubbish upto a distance of 50 m outside the periphery of the area cleared.	Cum	120.00	1000.00	1200.00
2	Earth work in excavation over areas (exceeding 30cm in depth, 1.5m in width as well as 10 sqm on plan) including disposal of excavated earth, lead upto 50m and lift upto 1.5m; disposed earth to be levelled and neatly dressed				
a)	All kinds of soil	Cum	43.74	175.00	7654.50
3	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering - All work upto plinth level 1:4:8 (1 Cement : 4 coarse sand : 8 graded stone aggregate 40 mm nominal size)	Cum	4.69	6700.00	31423.00
4	Supplying and filling in plinth with pulverised sand or locally available sand, confirming to specification of Jamuna Sand Zone-V under floors including, watering, ramming consolidating and dressing complete	Cum	2.198	2100.00	4615.80
5	Centring and shuttering including strutting, propping etc. and removal of form for				
a)	Foundations, footings, bases of columns etc. for mass concrete.	Sqm	27.75	175.00	4856.60
b)	Walls (any thickness) including attached pilasters, buttresses, plinth and string courses etc.	Sqm	164.01	275.00	45103.03
6	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering - All work upto plinth level 1:1:5:3 (1 Cement : 1.5 coarse sand : 3 graded stone aggregate 20 mm nominal size)	Cum	16.963	9200.00	156060.00
7	Reinforced cement concrete work in walls (any thickness), including attached pilasters, buttresses, plinth and string courses, fillets, columns, pillars, piers, abutments, posts and struts, etc. upto floor five level excluding cost of centring, shuttering finishing and reinforcement 1:1.5:3 (1 Cement : 1.5 coarse sand : 3 graded stone aggregate 20 mm nominal size)	Cum	23.086	9300.00	214699.80
8	Reinforcement for R.C.C. work including straightening, cutting, bending, placing in position and binding all complete.				
a)	Thermo-Mechanically Treated bars.	kg	2276.033	45.00	102421.49