

9	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m	Cum	111.658	50.00	5582.90
10	Providing and fixing PVC pipe 50 mm dia for weep holes	mtr	14.450	150.00	2167.50
11	12 mm cement plaster of mix :				
a)	1:4 (1 cement : 4 fine sand) Extra Item No-I	Sqm	59.53	165.00	9821.63
	Earth work in excavation over areas (exceeding 30 cm in depth, 1.5m in width as well as 10 sqm on plan) including disposal of excavated earth, lead upto 50 m and lift upto 1.5 m, disposed earth to be levelled and neatly dressed :				
	Ordinary rock	cum	42.36	236.70	10026.61
					595632.85
					595633.00
	(Rupees Five Lakhs Ninety Five Thousand Six Hundred Thirty Three Only)				
	ABSTRACT :- "B"				
	SW:- C/o RCC retaining wall 02 mtr height at Strait Island (Ph-II) MB No. 2014 Agreement No:-41/A/EE/CD-1/PB/07-08				
1	Clearing jungle including uprooting of rank vegetation, grass, brush wood, trees and saplings of girth upto 30 cm measured at a height of 1 m above ground level and removal of rubbish upto a distance of 50 m outside the periphery of the area cleared.	Cum	120.00	1000.00	1200.00
2	Earth work in excavation over areas (exceeding 30cm in depth, 1.5m in width as well as 10 sqm on plan) including disposal of excavated earth, lead upto 50m and lift upto 1.5m; disposed earth to be levelled and neatly dressed				
a)	All kinds of soil	Cum	72.53	175.00	12692.05
3	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering - All work upto plinth level 1:4:8 (1 Cement : 4 coarse sand : 8 graded stone aggregate 40 mm nominal size)	Cum	4.10	6700.00	27463.30
4	Supplying and filling in plinth with pulverised sand or locally available sand, conforming to specification of Jamuna Sand Zone-V under floors including, watering, ramming consolidating and dressing complete	Cum	4.099	2100.00	8607.90
5	Centring and shuttering including strutting, propping etc. and removal of form for				
a)	Foundations, footings, bases of columns etc. for mass concrete.	Sqm	22.12	175.00	3871.00
b)	Walls (any thickness) including attached pilasters, buttresses, plinth and string courses etc.	Sqm	170.36	275.00	46849.00

99