

	Beyond 120 cm girth upto and including 240 cm girth	each	2.000	1658.85	3317.70
	Above 240 cm girth	each	2.000	3330.20	6660.40
	Removing dead roots				
	Beyond 60 cm girth upto and including 120 cm girth	each	4.000	1769.75	7079.00
	Beyond 120 cm girth upto and including 240 cm girth	each	2.000	2500.00	5000.00
	Above 240 cm girth	each	2.000	3566.00	7132.00
	Excavation work in foundation trenches or drains not exceeding 1.5 m in width or 10 sqm on plan including dressing of sides and ramming of bottoms lift upto 1.5 m, including getting out the excavated soil and disposal of surplus excavated soils as directed				
	Ordinary rock	cum	43.050	185.42	7982.33
	Supplying and filling of boulder into the back side retaining wall (30 cm width)	cum	18.900	2000.00	37800.00
					878630.38
					878630.00
	(Rupees Eight Lakhs Seventy Eight Thousand Six Hundred Thirty Only)				
	ABSTRACT :- "E"				
	SW :- Construction of RCC Retaining wall of 03 mtr height for a length 16mtr at Strait Island				
	Agreement No. 28/A/EE/CD-I/PB/09-10				
1	Excavation work in foundation trenches or drains not exceeding 1.5 m in width or 10 sum on plan including dressing of sides and ramming of bottoms lift upto 1.5 m, including getting out the excavated soil and disposal of surplus excavated soils as directed, within a lead of 50m.	Cum	219.00	160.00	35040.00
	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc. in layers not exceeding 20cm in depth: consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m	cum	71.80	120.00	8616.00
3	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering - All work upto plinth level 1:4:8 (1 Cement : 4 coarse sand : 8 graded stone aggregate 40 mm nominal size)	Cum	5.40	12000.00	64800.00
	Providing and laying in position specified grade of reinforced cement concrete excluding the cost of centring, shuttering, finishing and reinforcement - All work upto plinth level 1:1.5:3 (1 Cement : 1.5 coarse sand : 3 graded stone aggregate 20 mm nominal size)	cum	33.80	14500.00	490100.00
7	Reinforced cement concrete work in walls (any thickness), including attached pilasters, buttresses, plinth and string courses, fillets, columns, pillars, piers, abutments, posts and struts, etc. upto floor five level excluding cost of centring, shuttering finishing and reinforcement.				

103