

7	Reinforced cement concrete work in walls (any thickness), including attached pilasters, buttresses, plinth and string courses, piers, columns, pillars, piers, abutments, posts and struts, etc. upto floor five level excluding cost of centring, shuttering finishing and reinforcement.				
	1:1.5:3 (1 Cement : 1.5 coarse sand : 3 graded stone aggregate 20 mm nominal size)	Cum	8.400	14700.00	123480.00
5	Centring and shuttering including strutting, propping etc. and removal of form for				
a)	Foundations, footings, bases of columns etc. for mass concrete.	Sqm	146.60	240.00	35184.00
b)	Walls (any thickness) including attached pilasters, buttresses, plinth and string courses etc.	Sqm	106.00	350.00	37100.00
8	Reinforcement for R.C.C. work including straightening, cutting, bending, placing in position and binding all complete.				
a)	Thermo-Mechanically Treated bars.	kg	1921.200	72.00	138326.40
11	12 mm cement plaster of mix :				
a)	1:4 (1 cement : 4 fine sand)	Sqm	44.00	270.00	11880.00
12	Providing and laying weepholes with PVC Pipes 50 mm dia every 0.5 Mtrs	Mtr	26.00	100.00	2600.00
					948160.00
				Over all rebate @ 4 %	37926.40
					910234.00

(Rupees Nine Lakhs Ten Thousand Two Hundred Thirty Four Only)

ABSTRACT :- "H"

SW:- Approach road and removal slide earth from APWD Guest House to Police Barrack at Strait Island. MB No. 2408 Page No. 25 to 29
Agreement No:-56/A/EE/CD-I/PB/09-10

1	Earth work in rough excavation, banking excavated earth in layers not exceeding 20 cm in depth, breaking clods watering, rolling each layer with ½ tonne roller or wooden or steel rammers, and rolling every 3rd and top-most layer with power roller of minimum 8 tonnes and dressing up in embankments for roads, flood banks, marginal banks and guide banks or filling up ground depressions, lead upto 50 m and lift upto 1.5 m :				
	All kinds of soil	Cum	3677.21	410.00	1507656.10
2	Earth work in excavation over areas (exceeding 30cm in depth. 1.5m in width as well as 10 sqm on plan) including disposal of excavated earth, lead upto 50m and lift upto 1.5m; disposed earth to be levelled and neatly dressed				
	All kinds of soil	cum	0.00	350.00	0.00
					1507656.10
	Extra item No :-1				
3	Clearing jungle including uprooting of rank vegetation, grass, brush wood, trees and saplings of girth upto 30 cm measured at a height of 1 m above ground level and removal of rubbish upto a distance of 50 m outside the periphery of the area cleared.	Sqm /100	6500.00	390.25	25366.25

166