

6	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering - All work upto plinth level 1:1.5:3 (1 Cement : 1.5 coarse sand : 3 graded stone aggregate 20 mm nominal size)	Cum	15.372	9200.00	141422.40
7	Reinforced cement concrete work in walls (any thickness), including attached pilasters, buttresses, plinth and string courses, fillets, columns, pillars, piers, abutments, posts and struts, etc. upto floor five level excluding cost of centring, shuttering finishing and reinforcement. 1:1.5:3 (1 Cement : 1.5 coarse sand : 3 graded stone aggregate 20 mm nominal size)	Cum	24.174	9300.00	224818.20
8	Reinforcement for R.C.C. work including straightening, cutting, bending, placing in position and binding all complete				
a)	Thermo-Mechanically Treated bars.	kg	2478.151	45.00	111516.80
9	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc. in layers not exceeding 20cm in depth: consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m	Cum	167.496	50.00	8374.80
10	Providing and fixing PVC pipe 50 mm dia for weep holes	mtr	16.200	150.00	2430.00
11	12 mm cement plaster of mix : a) 1:4 (1 cement : 4 fine sand)	Sqm	56.70	165.00	9355.17
					598600.62
					598601.00
	(Rupees Five Lakhs Ninety Eight Thousand Six Hundred One Only)				

ABSTRACT :- "C"

SW:- C/o RCC retaining wall 02 mtr height at Strait Island (Ph-III) MB No . 1509

Page 88 to 98

Agreement No:-39A/EE/CD-I/PB/07-08

1	Clearing jungle including uprooting of rank vegetation, grass, brush wood, trees and saplings of girth upto 30 cm measured at a height of 1 m above ground level and removal of rubbish upto a distance of 50 m outside the periphery of the area cleared.	Cum	120.00	1200.00	1440.00
2	Earth work in excavation over areas (exceeding 30cm in				
a)	All kinds of soil	Cum	93.72	200.00	18744.20
3	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering - All work upto plinth level 1:4:8 (1 Cement : 4 coarse sand : 8 graded stone aggregate 40 mm nominal size)	Cum	4.04	7000.00	28245.00
4	Supplying and filling in plinth with pulverised sand or locally available sand, confirming to specification of Jamuna Sand Zone-V under floors including, watering, ramming consolidating and dressing complete	Cum	4.035	2400.00	9684.00

142