

					4.16	Providing and fixing upto floor five level precast cement concrete string or lacing courses, copings, bed plates, anchor blocks, plain window sills, shelves, louvers, steps, stair cases, etc. including hoisting and setting in position with cement mortar					
					4.16.2	1:3:6 (1 Cement : 3 coarse sand : 6 graded stone aggregate 20mm nominal size)	0.00	4600.00	cum	0.00	
					5.1	Providing and laying in position specified grade of reinforced cement concrete excluding the cost of centring, shuttering, finishing and reinforcement - All work upto plinth level					
					5.1.2	1:1.5:3 (1 Cement : 1.5 coarse sand : 3 graded stone aggregate 20 mm nominal size)	0.00	4750.00	cum	0.00	
					5.1.3	1:2:4 (1 Cement : 2 coarse sand : 4 graded stone aggregate 20 mm nominal size)	0.00	3800.00	cum	0.00	
					5.14	Centring and shuttering including strutting, propping etc. and removal of form for					
					5.14.1	Foundations, footings, bases of columns etc. for mass concrete.	324.17	90.00	sqm	29175.03	
					5.29	Reinforcement for R.C.C. work including straightening, cutting, bending, placing in position and binding all complete.					
					5.29.7	Thermo-Mechanically Treated bars.	0.00	38.00	kilogram	0.00	
										458731.81	
										458732.00	
						Abstract "B"					
						SW"- C/o CC Foot Path (Ph-II)					
						Agreement No.02/A/EE/CD-I/PB/06-07 MB No. 1909 page No. 33 to 36					
					1	Earth work in excavation over areas (exceeding 30cm in depth. 1.5m in width as well as 10 sqm on plan) including disposal of excavated earth, lead upto 50m and lift upto 1.5m; disposed earth to be levelled and neatly dressed					
					a)	All kinds of soil	0.00	90.00	sqm	0.00	
					2.8	Earth work in excavation in foundation, trenches or drains (not exceeding 1.5 m in width or 10 sqm on plan) including dressing, of sides and ramming of bottoms, lift upto 1.5 m, including getting out the excavated soil and disposal of surplus excavated soil as directed, within a lead of 50m.					
					2.8.1	All kinds of soil.	26.455	80.00	cum	2116.40	

265