

					5.1.2	1:1.5:3 (1 Cement : 1.5 coarse sand : 3 graded stone aggregate 20 mm nominal size)	1.00	8000.00	cum	8000.00		
					5.1.3	1:2:4 (1 Cement : 2 coarse sand : 4 graded stone aggregate 20 mm nominal size)	0.80	7500.00	cum	6000.00		
					5.14	Centring and shuttering including strutting, propping etc. and removal of form for						
					5.14.1	Foundations, footings, bases of columns etc. for mass concrete.	10.00	100.00	sqm	1000.00		
					5.29	Reinforcement for R.C.C. work including straightening, cutting, bending, placing in position and binding all complete .						
					5.29.7	Thermo-Mechanically Treated bars.	100.00	50.00	kilogram	5000.00		
										941600.00		
						<i>Abstract "D"</i>						
						<i>SW"- C/o CC Foot Path (Ph-I)</i>						
						<i>Agreement No.47/A/EE/CD-I/PB/07-08 MB No. 1737 page No 95 to 100 (Completed)</i>						
					1	Earth work in excavation over areas (exceeding 30cm in depth. 1.5m in width as well as 10 sqm on plan) including disposal of excavated earth, lead upto 50m and lift upto 1.5m; disposed earth to be levelled and neatly dressed						
					a)	All kinds of soil	57.23	100.00	cum	5723.00		
					2.8	Earth work in excavation in foundation trenches or drains (not exceeding 1.5 m in width or 10 sqm on plan) including dressing of sides and ramming of bottoms, lift upto 1.5 m, including getting out the excavated soil and disposal of surplus excavated soil as directed, within a lead of 50m.						
					2.8.1	All kinds of soil.	0.00	100.00	cum	0.00		
					2.26	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc. in layers not exceeding 20cm in depth: consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m	21.60	100.00	cum	2160.00		
					2.28	Supplying and filling in plinth with Pulverized sand under floors including, watering, ramming consolidating and dressing complete.	0.00	2300.00	cum	0.00		
					4.5	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering - All work upto plinth level						
					4.5.3	1:2:4 (1 Cement : 2 coarse sand : 4 graded stone aggregate 20 mm nominal size)	60.20	4600.00	cum	276920.00		
					4.5.5	1:3:6 (1 Cement : 3 coarse sand : 6 graded stone aggregate 20 mm nominal size)	60.20	4400.00	cum	264880.00		

263