

Sub-Voucher IIFinal Bill for per KM L.T. Line 3 Phase 5 wire 415/240 Volts L.T.Lines.

Support : G.I.Pipe Pole
 Span : 40 meters
 Conductor : P.V.C 16 Sq.mm single core Al.Cable.

S.N	Description	Qty.	Rate	Unit	Amount
1	Support & support fixtures				
i.	Single G.I.Poles	24 Nos.	3,000/-	each	72,000.00
ii	Support fixtures				
a)	MS Channel for cross arm(size 75x40x6).	200 Kg	20/-	each	4,000.00
b)	M.S.Flat 50x6 for clamps)3.6kg/pole	90 kg	15/-	each	1,350.00
c)	Stay Set complete with stay wire .	15 Nos.	500/-	each	7,500.00
d)	Earthing sets complete	5 Nos.	500/-	each	2,500.00
e)	M.S.Bolts,Nuts & washers	15 kgs	50/-	Kg.	750.00
2.	PVC 16 sq.mm single core Al.cable .	5.5 Km.	6000/-	Km.	33,000.00
3.	Cable Accessories				
a)	Aluminium winding wire jointing wire/PG Clamps	L.S			450.00
4.	Insulator & Insulator accessories				
a)	L .T.Pin Insulator with pin	80 Nos.	45/-	each	3,600.00
b)	L.T.Shackle insulators with G I. Strap bolts & Nuts.	20 Nos.	50/-	each	1,000.00
5	Sundries to complete the job	L.S			1,000.00
Total					1,27,150.00

(Rupees one lakhtwenty seven thousand one hundred and fifty only)